Name of Work: Improvements to Roads and Drains and other developmental works in Attur Ward No-03 Under Road Development head in Chief Minister Navanagaraothana of Yelahanka Division (Package -02)

Date of Pre-Measurement :

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
5	KSRRB M300-14 Excavation for roadswork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom ans side slopes, in accordance with requirement of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete								
	S-HIG-C-2								
	Front Portion								
			1	25.00	5.80	0.23	33.35		
	Left Portion								
			1	30.00	4.50	0.26	35.10		
			1	4.00	0.80	0.30	0.96		
			1	10.00	0.80	0.30	2.40		
	Back Portion								
			1	11.60	6.10	0.30	21.23		
			1	8.30	5.20	0.30	12.95		
			1	3.70	3.40	0.30	3.77		
	Deduction For Sump Tank and Chambers		13	0.80	0.80	0.20	-1.66		
			2	12.56		0.20	-5.02		
	S-HIG-C-1								
	Front portion								
			1	2.00	2.10	0.30	1.26		
			1	5.00	2.70	0.30	4.05		
			1	20.00	7.00	0.30	42.00		
	Right side								
			1	27.00	7.90	0.35	74.66		
			1	8.80	5.00	0.35	15.40		
	Inside								
			1	11.40	3.80	0.32	13.86		
			1	11.30	3.30	0.32	11.93		
	Back side								
			1	4.80	4.20	0.30	6.05		
			1	5.60	5.00	0.30	8.40		
			1	3.60	4.60	0.30	4.97		
			1	2.00	1.60	0.30	0.96		
			1	7.00	3.00	0.30	6.30		
			1	8.00	5.50	0.30	13.20		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬೆಂಗಳೂರು-106
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

			1	4.00	3.80	0.30	4.56		
	Deduction For Sump Tank and Chambers		16	0.80	0.80	0.20	-2.05		
			2	12.56		0.20	-5.02		
	Swastik S-HIG-C-05								
	Front Portion								
			1	23.60	8.50	0.35	70.21		
	side Portion								
			1	12.40	5.60	0.35	24.30		
	Deduction For Chambers								
			3	0.80	0.80	0.30	-0.58		
	S-MIG-B-30 To 37								
	Inside Portion								
			1	4.20	2.20	0.30	2.77		
			1	20.00	3.80	0.35	26.60		
			1	15.20	10.40	0.35	55.33		
			1	8.20	3.40	0.35	9.76		
			1	30.00	15.00	0.23	103.50		
			1	5.00	15.00	0.23	17.25		
			1	15.00	1.00	0.30	4.50		
			1	20.00	10.20	0.30	61.20		
			1	10.10	4.20	0.30	12.73		
			1	19.00	6.40	0.30	36.48		
			1	7.10	6.10	0.30	12.99		
	Deduction For Sump Tank and Chambers		10	0.80	1.00	0.30	-2.40		
			2	5.30	3.30	0.30	-10.49		
	S-MIG-B-37 Front portion								
			1	16.30	6.50	0.20	21.19		
			1	20.40	6.00	0.23	28.15		
			1	10.00	4.00	0.20	8.00		
			1	10.00	5.00	0.15	7.50		
			1	15.00	10.00	0.28	42.00		
	Deduction For Chambers		3	0.80	0.90	0.20	-0.43		
	S-MIG-B-30 Left side								
			1	7.00	4.20	0.20	5.88		
			1	11.40	7.50	0.20	17.10		
	S-LIG 47-48 Front Side								
			1	15.60	2.80	0.15	6.55		
	Right side								
			1	13.20	5.00	0.30	19.80		
	Back side								
			1	24.00	18.00	0.30	129.60		

ಕರ್ನಾಟಕ ಲೋಕೋಪಯೋಗ ಇಲಾಖೆ ಅಧಿಕಾರಿಗಳು
ಪ್ರಯೋಗಾಲಯ ಉಪವಿಭಾಗ.
ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ. ದಿಂಗಾಲೇಶ್ವರ-585

Karnataka Material Test House Pvt. Ltd.

			1	9.50	7.20	0.30	20.52		
	Deduction For Sump Tank and Chambers		10	0.80	0.80	0.30	-1.92		
			1	5.40	3.30	0.30	-5.35		
	S-LIG								
	Inside Portion								
			1	30.00	30.00	0.23	207.00		
			1	11.30	30.00	0.30	101.70		
			4	4.80	1.00	0.30	5.76		
	Deduction For Sump Tank and Chambers		10	0.80	0.80	0.20	-1.28		
			9	5.40	3.30	0.20	-32.08		
	N-HIG-C-6 Inside Portion								
			2	8.80	3.30	0.23	13.36		
	Deduction For Chambers								
			10	0.90	0.90	0.23	-1.86		
	Left Side portion								
			1	30.00	7.50	0.23	51.75		
			1	2.00	7.50	0.20	3.00		
	Inside Portion								
			1	8.30	3.30	0.20	5.48		
	Deduction For Chambers								
			6	0.90	0.90	0.20	-0.97		
	Deduction For Sump								
			1	12.56		0.20	-2.51		
						Present Qty	**1375.12**	**45.63**	**62746.73**

Contractor PMC Assistant Engineer Asst, Executive Engineer